



Dakota Access Pipeline Project
Monthly Construction Status Report

Case Number: PU-14-842

June 1,2016 through June 30,2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.		N/A	979-480-5924

Facilities Construction

This Month's Activities
Stanley: Civil operations continued on drilling and pouring concrete for new piping piers through out the facility. Construction of tanks continues this month with the installation of floor plate, Internal Floating Roof (IFR), pontoons, fixed roof structure and installing Steel Rings tank walls.
Ramberg: Construction of tanks continued this month with the installation of floor plate, steel rings, Internal Floating Roof, and fixed roof structure. Civil operations continues drilling and pouring concrete for structural supports (piping piers) throughout the facility.
Epping: Construction of tanks continues this month with the installation of IFR rim plates, pontoons and installation of Steel Rings and fix roof structure. Civil operations continue on drilling and pouring concrete for structural support (piping piers) through out the facility.
Trenton: Construction of tanks continued this month with the installation of pontoons, Internal Floating Roof and installation of tank Steel Rings and fixed roof. Civil operations continue on drilling and pouring concrete for structural support (piping piers) through out the facility.
Watford City: Construction of tanks continued this month with the installation of floor plate, IFR, rim plates, and fixed roof structure. Civil operations continues drilling and pouring concrete for structural support (piping piers) through out the facility.
Johnson's Corner: Construction of tanks continues this month with the installation of Steel Rings , Internal Floating Roof, fixed roof, and pontoons. Civil operations continues drilling and pouring concrete for structural support (piping piers) through out the facility.



Dakota Access Pipeline Project
Weekly Construction Status Report

Case Number: PU-14-842

July 1, 2016 through July 31, 2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Next Month's Activities
Stanley: Operations will consist of drilling piers for structural supports. Continue installing steel rings, internal floating roof, fixed roof, and pontoons. Works on substation construction. Building foundations for buildings.
Ramberg: Operations will consist of drilling piers for structural supports. Continue installing steel rings for tanks, internal floating roof, fixed roof, and pontoons. Installing sump tanks in ground. Begin construction on substation. Building foundations for buildings.
Epping: Operations will consist of installation of rim plates, internal floating roof, pontoons, and steel rings and fixed roof. Drilling piers for structural supports. Work on substation construction. Building foundations for buildings.
Trenton: Operations will consist of installing steel rings on tanks, internal floating roof, pontoons, fixed roof, and steel rings. Drilling piers for structural supports. Building foundations for buildings.
Watford City: Operations will consist of drilling piers for structural supports. Installing internal floating roof, pontoons, fixed roof and floor plates on tanks. Building foundations for buildings.
Johnson's Corner: Operations will consist of installing steel rings for tanks, internal floating roof, fixed roof, and pontoons on tanks. Drilling piers for structural supports across site. Begin substation construction. Building foundations for buildings.



DAKOTA ACCESS PIPELINE
An ENERGY TRANSFER Company

Dakota Access Pipeline Project
Weekly Construction Status Report
Case Number: PU-14-842

June 1,2016 through June 30,2016

Contact	Title	Contact	Office Phone	Cell Phone
Kevin Luckianow	Const. Mngr.			979-480-5924

Facilities Construction

Terminal Construction		
Site	%Complete	Status
Stanley	38%	In progress
Ramberg	38%	In progress
Epping	38%	In progress
Trenton	38%	In progress
Watford City	38%	In progress
Johnson's Corner	38%	In progress

Tank Construction		
Site	%Complete	Status
Stanley	53%	In Progress
Ramberg	53%	In Progress
Epping	53%	In Progress
Trenton	53%	In Progress
Watford City	53%	In Progress
Johnson's Corner	53%	In Progress



DAKOTA ACCESS, LLC
An ENERGY TRANSFER Company

DAKOTA ACCESS, LLC PIPELINE PROJECT
MONTHLY CONSTRUCTION STATUS REPORT
CASE NUMBER PU-14-842
JUNE 2016

Contact	Title	Phone	Email
Michael Futch	Project Manager	(713) 989-2765	michael.futch@energytransfer.com

Activity	Physical Percent Complete
Clearing & Grading	49.6%
Pipe Stringing	38.5%
Engineering & Bending	36.5%
Welding	25.3%
Coating	22.3%
Ditching	17.7%
Lower-In & Backfill	16.1%
Tie Ins	6.2%
Testing	0%
Clean Up	0%
TOTAL	20.05%

Unweighted Activity	Percent Complete
Road Bores	3.23%
Directional Drills	8.31%

The Project is being constructed simultaneously in three sections by two different Contractors:

1. Stanley to Watford City by **Precision Pipeline, LLC**
2. Watford City to Lake Oahe by **Precision Pipeline, LLC**
3. Lake Oahe to the State Line by **Michels Corporation**

- No recordable injuries to report for the period
- Construction commenced on all three sections May 16, 2016.
- Mechanical completion date is October 31, 2016.